



**Delhi Tourism & Transportation Development Corporation Limited**  
(A Government Undertaking)

*WEEKLY PROGRESS OF SIGNATURE BRIDGE (AS ON 03.06.2016)*

**A. WORK DONE DURING LAST WEEK i.e. from 28.05.2016 to 03.06.2016**

**1. Foundation P23:**

- a. Arrested the leakage in upstream well
- b. Reinforcement of bottom slab in upstream well
- c. Precast slabs for wells cap started

**2. Pylon Erection:**

- a. 2 Supports of L6 segments fixed up
- b. Assembly of L7A completed
- c. Assembly of L8B started

**3. Other activities:**

- a. 3 longitudinal girders placed in position
- b. 4 cross girders placed in position
- c. 6 slabs placed in position
- d. Drilling in Bearing pedestal C32 B completed, other activities in progress

**B. WORK PLANNED FOR NEXT WEEK i.e. from 04.06.2016 to 10.06.2016**

**1. Foundation P23:**

- a. Concreting of Bottom slab of upstream slab
- b. Leakage arrest of upstream well plugging to start by specialised agency
- c. Precast beams for well cap to start
- d. Fixing of Sheet Piles for P23

**2. Pylon Erection:**

- a. 50% supports of L6 segments to be completed
- b. Complete assembly of segment L7A

**3. Other activities:**

- e. 7 slabs will be placed in position
- f. 4 girders will be placed in position

**C. BARRIER/ CHALLENGES**

**1. Technical Issues**

- a. Leakage in D/S well is to be plugged before casting of bottom slab. Action is in progress

**2. Financial Position:**

- a. RPE to be modified based on actual expenditure and will be submitted after call of tenders and receiving them for the remaining works like Pylon Access system, signage, horticulture works and electrical works
- b. Meanwhile 10% excess funds over sanctioned amount received from DWD