



Delhi Tourism & Transportation Development Corporation Limited
(A Government Undertaking)

WEEKLY PROGRESS OF SIGNATURE BRIDGE (AS ON 27.05.2016)

A. WORK DONE DURING LAST WEEK i.e. from 21.05.2016 to 27.05.2016

1. Foundation P23:

- a. Arresting the leakage in upstream well

2. Pylon Erection:

- a. Erection of platforms to L6a and L6b done
- b. Assembly of L7A completed
- c. Painting and graphics of L7A segment.
- d. Supports of L6 segments made ready
- e. Fixing of supports of L6 to start

3. Other activities:

- a. 14 slabs placed in position
- b. 4 cross girders placed in position
- c. Drilling in Bearing pedestal C32 B

B. WORK PLANNED FOR NEXT WEEK i.e. from 28.05.2016 to 03.06.2016

1. Foundation P23:

- a. Bottom slab of upstream slab
- b. Leakage arrest of upstream well plugging

2. Pylon Erection:

- a. Assembly of segment L7A

3. Other activities:

- d. 7 slabs will be placed in position
- e. 4 girders will be placed in position

C. BARRIER/ CHALLENGES

1. Technical Issues

- a. Leakage in D/S well is to be plugged before casting of bottom slab. Action is in progress

2. Financial Position:

- a. RPE to be modified based on actual expenditure and will be submitted after call of tenders and receiving them for the remaining works like Pylon Access system, signage, horticulture works and electrical works
- b. Meanwhile 10% excess funds over sanctioned amount received from PWD