



Delhi Tourism & Transportation Development Corporation Limited
(A Government Undertaking)

WEEKLY PROGRESS OF SIGNATURE BRIDGE (AS ON 04.11.2016)

A. WORK DONE DURING LAST WEEK i.e. from 29.10.2016 to 04.11.2016

1. Foundation P23:

- a. 33% cutting of False wall done in U/S Well
- b. Placement of Beams and slabs on D/S Wells of P23 started
- c. Final Excavation upto Well cap bottom started

2. Pylon Erection:

- a. Placement of MB1A completed
- b. Assembly of B1 in progress

3. Other activities:

- a. Staging of western slab Part C in progress

B. WORK PLANNED FOR NEXT WEEK i.e. from 05.11.2016 to 11.11.2016

1. Foundation P23:

- a. Completion of central support of Sheet Piles for P23
- b. Placement of Beams and slabs on D/S Wells of P23
- c. Removal of false steining wall for 66 % height
- d. Excavation upto Well Cap bottom to progress further

2. Pylon Erection:

- a. Lifting of F1A segment
- b. Assembly of B1 to be completed
- c. Assembly of MB2B to start

3. Other activities:

- a. Shuttering of western slab Part C to start
- b. Assembly of Gantry to be completed

C. BARRIER/ CHALLENGES

1. Technical Issues

- a. Replacement of the Gantry that has affected the placement of Girders and slabs.

2. Financial Position:

- a. RPE has been modified based on actual expenditure after call of Tenders for all the remaining works like Pylon Access system, signage, horticulture works and electrical works. It has been submitted to Govt. of Delhi. Presently reached the office of CPM 5PWD for examination.