



Delhi Tourism & Transportation Development Corporation Limited
(A Government Undertaking)

WEEKLY PROGRESS OF SIGNATURE BRIDGE (AS ON 06.01.2017)

A. WORK DONE DURING LAST WEEK i.e. from 31.12.2016 to 06.01.2017

1. Foundation P23:

- a. Reinforcement for well cap in progress (95% completed)

2. Pylon Erection:

- a. Assembly of MB2A completed
- b. Concreting of Tie down area on D/s of P19
- c. Fabrication of Form tube extensions for Axis 18 completed
- d. Cable at Axis 18 d/s lifted

3. Other activities:

- a. Placement of slab and Girders in progress

B. WORK PLANNED FOR NEXT WEEK i.e. from 07.01.2017 to 13.01.2017

1. Foundation P23:

- a. Casting of P23 well cap

2. Pylon Erection:

- a. B1 to be lifted and placed in position
- b. Assembly of B2 to start
- c. Concreting of Tie down area on U/s of P19
- d. Cables for Axis 18 to be stressed in U/s as well as d/s

3. Other activities:

- a. Placement of slab and Girders to progress further
- b. Reinforcement of Western Extension Part C to resume
- c. Casting of Precast crash barriers

C. BARRIER/ CHALLENGES

1. Financial Position:

- a. RPEs being examined by Secy. PWD
- b. Funds available at present will exhaust in January 2017.