



Delhi Tourism & Transportation Development Corporation Limited
(A Government Undertaking)

WEEKLY PROGRESS OF SIGNATURE BRIDGE (AS ON 04.03.2016)

A. WORK DONE DURING LAST WEEK i.e. from 27.02.2016 to 04.03.2016

1. Foundation P23:

- a. Cleaning of Piles by Drivers is in progress in upstream well (60 % COMPLETED)
- b. Dewatering of downstream well completed, muck being removed
- c. Liner driving for 32nd pile completed

2. Pylon Erection:

- a. Segment L5A placed in position
- b. Assembly of L6B in progress

3. Other on-site activities:

- a. Shuttering of west extension slab is in progress

B. WORK PLANNED FOR NEXT WEEK i.e. from 05.03.2016 to 11.03.2016

1. Foundation P23:

- a. Further progress on Divers job on upstream side
- b. Removal of muck from downstream well by grabbing
- c. Machine to be placed in position for drilling in rock for 32nd pile

2. Pylon Erection:

- a. Assembly of L6B segment to be completed on upstream side.
- b. Assembly of segment L6A to start
- c. Crane Boom to be extended

3. Other activities:

- a. 4 slabs will be placed in position
- b. 2 cross girders will be placed in position

C. BARRIER/ CHALLENGES

1. Financial Position:

- a. RPE submitted for an amount of Rs. 1594 Crores is yet not approved. Balance funds will finish by March 2016.