



Delhi Tourism & Transportation Development Corporation Limited
(A Government Undertaking)

WEEKLY PROGRESS OF SIGNATURE BRIDGE (AS ON 08.01.2016)

A. WORK DONE DURING LAST WEEK i.e. from 02.01.2016 to 08.01.2016

1. Foundation P23:

- a. Grabbing in upstream well in progress.
- b. Cleaning of Piles by Drivers is in progress, so far 60% cleaning completed on downstream side.

2. Pylon Erection:

- a. One support to L3 segment fixed up.
- b. 12 mm error found on upstream pylon is being rectified.
- c. Assembly of L5B started

3. Other on-site activities:

- a. 4 longitudinal girders placed in position.
- b. 36 Trailers out of 40 of Consignment no. 5 reached Delhi.

4. Activities in ZTSS China:

- a. Last consignment has been dispatched from China.

B. WORK PLANNED FOR NEXT WEEK i.e. from 09.01.2016 to 15.01.2016

1. Foundation P23:

- a. Grabbing of Pile no. 32 on upstream side.
- b. 80% completion of Divers job

2. Pylon Erection:

- a. Lifting of 2nd support of L3 segment on upstream side.
- b. Lifting of segment L4 on upstream.
- c. Assembly of L5A segment to start

3. Other activities:

- a. 2 Transverse girders will be placed in position.

C. BARRIER/ CHALLENGES

1. Financial Position:

- a. RPE submitted for an amount of Rs. 1594 Crores is yet not approved. Balance funds will finish by March 2016.

2. Challenges:

- a. 12 mm error detected in Pylon support system on upstream side. Error being rectified.
- b. Output of divers is not as expected due to hard strata found at bottom of piles.
- c. Dredging output is also not as expected due to hard strata found at bottom of piles.