



Delhi Tourism & Transportation Development Corporation Limited
(A Government Undertaking)

WEEKLY PROGRESS OF SIGNATURE BRIDGE (AS ON 13.05.2016)

A. WORK DONE DURING LAST WEEK i.e. from 07.05.2016 to 13.05.2016

1. Foundation P23:

- a. Plugging of the upstream well
- b. Arresting the leakage in downstream well

2. Pylon Erection:

- a. 3 more trailers of last consignment reached the site (only 1 is left)
- b. Erection of L6 done
- c. Assembly of L7B completed

3. Other activities:

- a. 8 slabs placed in position
- b. 2 cross girders placed in position

B. WORK PLANNED FOR NEXT WEEK i.e. from 14.05.2016 to 20.05.2016

1. Foundation P23:

- a. Leakage arrest of upstream well plugging

2. Pylon Erection:

- a. Painting and graphics of L7B segment.
- b. Assembly of segment L7A
- c. Supports of L6 segments to be made ready

3. Other activities:

- c. 4 slabs will be placed in position
- d. 2 cross girders will be placed in position

C. BARRIER/ CHALLENGES

1. Technical Issues

- a. Leakage in D/S well is to be plugged before casting of bottom slab. Action is in progress
- b. Bearing plate fixation on C32 on western extension

2. Financial Position:

- a. RPE to be modified based on actual expenditure and will be submitted after call of tenders and receiving them for the remaining works like Pylon Access system, signage, horticulture works and electrical works