



Delhi Tourism & Transportation Development Corporation Limited
(A Government Undertaking)

WEEKLY PROGRESS OF SIGNATURE BRIDGE (AS ON 06.11.2015)

A. WORK DONE DURING LAST WEEK i.e. from 31.10.2015 to 06.11.2015

1. Foundation P23:

- a. Concreting in Pile no. 27 completed
- b. Drilling in Pile no. 28 on upstream completed.
- c. Drilling in Pile no. 29 on upstream is being started.

2. Pylon Erection:

- a. Bolting of L4 component on downstream side completed
- b. Solution of corrective measures for Pylon completed

3. Other on-site activities:

- a. Precast slab casting completed
- b. 2 main girder on main deck placed in position
- c. 3 Cross girders placed in position

B. WORK PLANNED FOR NEXT WEEK i.e. from 07.11.2015 to 13.11.2015

1. Foundation P23:

- a. Concreting of Pile no. 28 on upstream side
- b. Drilling in Pile no. 29 on upstream side

2. Pylon Erection:

- a. Complete Solution to geometric corrections on L2 segment
- b. Bolting of parts of segment L4 on upstream on ground

3. Other activities:

- a. 1 main girder and 3 cross girders will be placed in position

C. BARRIER/ CHALLENGES

a. Financial Position:

1. Out of sanctioned fund of Rs.1131 Crores for the Project, DTTDC has so far received only Rs. 1021.83 Crores. Rs. 100 Crores has already been released to HQ, but it is yet not transferred to the Project unit.
2. RPE submitted for an amount of Rs. 1594 Crores is yet not approved.

b. Site Constraints:

1. Geometric corrections required in L2 segments for which Consultants have advised to hold the launching of segments till their final advice. Final drawings are expected today i.e. on 06.11.2015.