



Delhi Tourism & Transportation Development Corporation Limited
(A Government Undertaking)

WEEKLY PROGRESS OF SIGNATURE BRIDGE (AS ON 19.08.2016)

A. WORK DONE DURING LAST WEEK i.e. from 13.08.2016 to 19.08.2016

1. Foundation P23:

- a. Last Precast beams for wells cap completed
- b. Partial Fixing of Sheet Piles for P23
- c. Supply of heavy aggregates

2. Pylon Erection:

- a. Placement of L10 done
- b. Assembly of MB1 started

3. Other activities:

- a. Reinforcement of western slab Part A is in progress

B. WORK PLANNED FOR NEXT WEEK i.e. from 20.08.2016 to 26.08.2016

1. Foundation P23:

- a. Further Fixing of Sheet Piles for P23
- b. Placement of concrete with heavy aggregates in P23 U/S

2. Pylon Erection:

- a. Assembly of MB1B

3. Other activities:

- a. Bearing pedestal of C32 B

C. BARRIER/ CHALLENGES

1. Technical Issues

- a. Replacement of the Gantry that has affected the placement of Girders and slabs.

2. Financial Position:

- a. RPE has been modified based on actual expenditure after call of Tenders for all the remaining works like Pylon Access system, signage, horticulture works and electrical works. It is in process of submission to Govt. of Delhi.