



Delhi Tourism & Transportation Development Corporation Limited
(A Government Undertaking)

WEEKLY PROGRESS OF SIGNATURE BRIDGE (AS ON 20.01.2017)

A. WORK DONE DURING LAST WEEK i.e. from 14.12.2016 to 20.01.2017

1. Foundation P23:

- a. Reinforcement for well cap completed
- b. Concreting started on 19.02.2017
- c. Concreting of Tie down area on U/s of P19

2. Pylon Erection:

- a. Stressing of Cable at Axis 18 A completed
- b. Assembly of B2 started

3. Other activities:

- a. Placement of slab and Girders in progress
- b. Reinforcement of Western Extension Part C started

B. WORK PLANNED FOR NEXT WEEK i.e. from 21.01.2017 to 27.01.2017

1. Foundation P23:

- a. Casting of P23 well cap to be completed

2. Pylon Erection:

- a. B1 to be lifted and placed in position
- b. Assembly of MB3B to start
- c. Cables for Axis 18 to be stressed in D/S side

3. Other activities:

- a. Placement of slab and Girders to progress further
- b. Reinforcement of Western Extension Part C to resume
- c. Casting of Precast crash barriers

C. BARRIER/ CHALLENGES

1. Financial Position:

- a. RPEs being examined by Secy. PWD
- b. Funds available at present will exhaust in January 2017.