



Delhi Tourism & Transportation Development Corporation Limited
(A Government Undertaking)

WEEKLY PROGRESS OF SIGNATURE BRIDGE (AS ON 23.12.2016)

A. WORK DONE DURING LAST WEEK i.e. from 17.12.2016 to 23.12.2016

1. Foundation P23:

- a. Reinforcement for well cap in progress (60% completed)

2. Pylon Erection:

- a. Assembly of B1 and MB2B completed
- b. Assembly of MB2A in progress
- c. Tie down de-stressed
- d. Fabrication of Form tube extensions for Axis 18
- e. Cutting of Cables for Axis 18 and

3. Other activities:

- a. Placement of slab and Girders resumed
- b. Reinforcement of Western Extension Part C started

B. WORK PLANNED FOR NEXT WEEK i.e. from 24.12.2016 to 30.12.2016

1. Foundation P23:

- a. Reinforcement to be completed for well cap

2. Pylon Erection:

- a. Assembly of MB2B
- b. Reinforcement in Tie down pocket to start
- c. Cables for Axis 18 to be stressed

3. Other activities:

- a. Placement of slab and Girders to progress further
- b. Reinforcement of Western Extension Part C to continue
- c. Casting of Precast crash barriers

C. BARRIER/ CHALLENGES

1. Financial Position:

- a. RPE has been modified based on actual expenditure after call of Tenders for all the remaining works like Pylon Access system, signage, horticulture works and electrical works. It has been examined by CPM 5PWD and submitted to Pr. CE (Projects).
- b. Funds available at present will exhaust in 1st week of January 2017.