



Delhi Tourism & Transportation Development Corporation Limited
(A Government Undertaking)

WEEKLY PROGRESS OF SIGNATURE BRIDGE (AS ON 28.10.2016)

A. WORK DONE DURING LAST WEEK i.e. from 22.10.2016 to 28.10.2016

1. Foundation P23:

- a. Wallers fixing completed
- b. Concreting of 1m height of Steining on U/S of P23
- c. False wall cutting started in U/S Well
- d. Placement of Beams and slabs on U/S Wells of p23

2. Pylon Erection:

- a. Assembly of MB1A completed
- b. Assembly of B0 completed
- c. Assembly of B1 in progress

3. Other activities:

- a. Concreting of western slab Part B completed
- b. Staging of western slab Part C started

B. WORK PLANNED FOR NEXT WEEK i.e. from 29.10.2016 to 04.11.2016

1. Foundation P23:

- a. Completion of central support of Sheet Piles for P23
- b. Placement of Beams and slabs on D/S Wells of p23
- c. Removal of false steining wall for 50 % height

2. Pylon Erection:

- a. Assembly of B1 to be completed
- b. Lifting of MB1A segment

3. Other activities:

- a. Concreting of western slab Part B
- b. Assembly of Gantry to start

C. BARRIER/ CHALLENGES

1. Technical Issues

- a. Replacement of the Gantry that has affected the placement of Girders and slabs.

2. Financial Position:

- a. RPE has been modified based on actual expenditure after call of Tenders for all the remaining works like Pylon Access system, signage, horticulture works and electrical works. It has been submitted to Govt. of Delhi. Presently reached the office of E-n-C PWD for examination.